Bruhath Bangalore Mahanagara Palike Yelahanka Zone

TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to Roads and Drains at Nanjappa Layout in ward No.10, Doddabommasandra Vidyaranyapura Sub Division	
2	Estimate Cost	25.00 Lakh	
3	Job Code	010-20-000073	
4	A/S No	165/27-08-2020	
5	T/S No	223/27-03-2020	
6	Work order No /Agreement No	BBMP / EE/ BTP/ W.O /97/2020-21 5.9.2020	
7	Stipulated Time for Completion of Work	90 - Days	
8	Targeted monthly progress		
9	Progress Achieve till date		
10	Reasons for delay	Due to Brass Work, has been delayed &.	
11	Time extension requested	195 days.	
12	Asst. Executive Engineer recommendation	Para (10) may be Approved.	
13	Executive Engineer recommendation	Para (12) may be Approved.	
14	Chief Engineer recommendation		
15	Time extension granted		
16	Conditions imposed if any		

Sreelle. NK
Assistant Engineer
Ward no.10

Asst.Executive Engineer
Vidyaranya pura sub division

Executive Engineer
Byatarayana pura Division

Chief Engineer
Yelahanka Zone